NAME OF THE WORK:-Improvements to Roads, Drains and Drilling Borwells in ward no. 07 & 08 of Kodigehalli Sub-Division of Byataravanapura Division, under P3106 Nagarathana works.

Name of the Agency:- Sri. G.N RAMESH.

PMC:- M/s RBI Technical Services

Item No.		Task Name	Start	Finish
		Improvements to Roads, Drains and Drilling Borwells in ward no. 07 & 08 of Kodigehalli Sub-Division of Byatarayanapura Division, under P3106 Nagarathana works.	01-06-2017	28-02-2019
1		Removing B.S.Slab Drain and stacking Page NO 25 / Item No 5.32/PWD SR 2015-16.	10-07-2017	20-03-2018
2		Refixing stone slabs of drains and pointing in CM (1:3) Page NO 25 / Item No 5.33/PWD SR 2015-16.	15-07-2017	22-04-2018
3		Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixid curing etc.,	20-07-2017	25-04-2018
4		Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an	15-07-2017	20-05-2018
5		Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials	20-07-2017	10-02-2018
6		Providing and laying, spreading and compacting graded stones aggregate to Wet mix macadam specifications	10-08-2017	15-07-2018
7		Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes	10-09-2017	25-07-2018
8		Providing and applying primer coat for surfaces of medium porosity like cement stabilized soil base @ 1.10 Kg/sqmt over	11-09-2017	26-07-2018
9		Cleaning the Existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to recieve bituminous	10-09-2017	20-07-2018
10		Providing and applying tack coat using 80/100 grade bitumen (VG 10) on prepared black topped surfaces at 2.5 kg	12-09-2017	27-07-2018
11		Providing and laying bituminous Macadam on prepared surface with crushed coarse aggregates as per mix	13-09-2017	28-07-2018
12		Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous	15-09-2017	30-07-2018
13		Lead for Disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading	05-10-2017	20-12-2018
14		Earth work in surface excavation in ordinary soil for levelling and lowering the ground manually (other than	15-07-2017	20-05-2018
15		Providing and laying heavy duty cobble stones 75 mm thick interlock pavers, using cement and course sand for	10-06-2018	25-01-2019
17		Providing Children Play Two Seater Standard SWing Equipment: This sWing' consist of 2 Nos. seats of solid metal seats	10-01-2019	30-01-2019
18		Providing Children Play Merry-Go-Round Equipment: Made of MS. 'A' class pipes. Main pillars are in 100mm. fitted	10-01-2019	30-01-2019
19		Providing Children Play Two Seater Swing Duck Equipment: This swing consist of 2 Nos. FRP Ducks supported	10-01-2019	30-01-2019
20		Providing Sitting chairs made of RCC including steel reinforcement as per the directions of the Engineer-in-charge of	10-01-2019	30-01-2019
21		KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220 kgs with	15-08-2017	20-01-2018
22		KSRB- 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300 kgs. with	25-08-2017	30-01-2018
23		Supplying and fixing MS rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in	10-01-2019	20-02-2019
24		Providing and fixing MS block pipe of 38 mm dia of heavy guage of 14 including removing the bends, cutting the pipe, and	10-01-2019	20-02-2019
25		Providing chainlink fencking 50mm size of 8 guage properly stretched between existing rectangular poles andfixed with	10-01-2019	20-02-2019
26		KSRB 9.4.2 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames.	10-06-2018	20-09-2018
27		Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 30mm. thick with	10-06-2018	20-09-2018
28		Providing and fixing in position fully panelled Honne wood fully panelled shutters for windows with styles and rails	10-06-2018	20-09-2018
29		KSRB15-17 : Painting of wood surface KSRB 15-17.1 : Applying priming coat over new wood surface and / or wood	10-06-2018	20-09-2018
30		Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based	10-06-2018	20-09-2018

Jun-17 W1 W2 W3 W4 | Jul-17 W1 W2 W3 W4 | Aug-17 W1 W2 W3 W4 | Sep-17 W1 W2 W3 W4 | Oct-17 W1 W2 W3 W4 | Nov-17 W1 W2 W3 W4 | Dec-17 W1 W2 W3 W4 | Jan-18 W1 W2 W3 W4 | Feb-18 W1 W2 W3 W4 | Mar-18 W1 W2 W3 W4 | Apr-18 W1 W2 W3 W4 | May-18 W1 W2 W3 W4 | Jun-18 W1 W2 W3 W4 | Jul-18 W1 W2 W3 W4 | Aug-18 W1 W2 W3 W4 | Sep-18 W1 W2 W3 W4 | Oct-18 W1 W2 W3 W4 | Nov-18 W1 W2 W3 W4 | Dec-18 W1 W2 W3 W4 | Jan-19 W1 W2 W3 W4 | Feb-19 W1 W2 W3 W4

For RBI - Technical Services

Site Engineer

Item No.	Task Name	Start	Finish
31	Dismantling weather proof course and removing and conveying the debris to a distance upto 200m (PWDSR 2015-16, P.	10-06-2018	20-09-2018
32	Providing and laying intergral cement based water proofing treatemetn including preparation of surface as required for treatment of roofs, balconies,	10-06-2018	20-09-2018
33	Providing and fixing on wall surface 2.5kg / sq.cm H.D.P.E. rain down water pipes 110mm outer dia approved make	10-06-2018	20-09-2018
38	KSRB 4.9.1: Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	20-10-2017	10-06-2018
39	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for	21-10-2017	12-06-2018
40	Dismantling plastering and removing the debris with a lead upto 200m including cost of materials, labour, HOM of	10-06-2018	20-09-2018
41	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding	10-06-2018	20-09-2018
42	KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including	10-06-2018	20-09-2018
43	KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing	10-06-2018	20-09-2018
44	KSRB 15.3.9: Providing 15mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required	10-06-2018	20-09-2018
45	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade	10-06-2018	20-09-2018
46	KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and	10-06-2018	20-09-2018
47	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other	10-06-2018	20-09-2018
48	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320	20-08-2017	15-03-2018
50	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with	10-08-2017	05-03-2018
51	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc	10-10-2017	20-03-2018
53	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone	10-09-2017	20-12-2018
54	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	10-10-2017	20-04-2018
55	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	10-10-2017	20-04-2018
56	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 N/sqmm with	10-06-2018	20-12-2018
57	KSRB 5.5-1:Providing and constructing granite /trap/basalt size stone masonry in foundation with cement mortar 1:6, stone	10-09-2017	20-05-2018
58	New stone	10-09-2017	20-05-2018
59	KSRB 15.1.4: Providing ruled pointing to coursed stone masonry with cement mortar 1:4, 20 mm deep, after raking	10-09-2017	20-05-2018
60	KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs with 20mm	10-08-2017	20-01-2018
63	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 of size 450x200x400 mm and	20-06-2018	20-12-2018
64	Providing and applying ready mix priming coat over concrete / masonry, / asbestos cement sheet / plastered surfaces	25-06-2018	25-12-2018
65	Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry, / asbestos cement	26-06-2018	27-12-2018
E-1	KSRRB MB00-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising	20-09-2018	10-01-2019
E-2	KSRRB M400-6.1: Construction of Granular Sub Base by providing close graded Crushed stone aggregate granite	20-07-2017	15-06-2018
E-3	Cement concrete pavement. Construction of un-reinfirced plain cement concrete pavement, thickness as per design, over a	20-09-2017	20-02-2018
E-4	Providing and fixing 20 cm thick pre cast RCC covering slab using reinforced cement concrete M 20 mix with stone	10-10-2017	15-08-2018
E-5	Providing and fixing MS Grating 260x260 mm(Page No.VIII, Sl No.237, code No.8771)	10-09-2018	10-12-2018
E-6	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @	10-02-2018	10-10-2018

LEGEND

Work in Progress

For KBI - Technical Services

Site Engineer